

Sewer Work
Concrete Work



Project: Nevada Ave & Bodger St

#	TASK	June 9 - 15 Week 1							June 16 - 22 Week 2							June 23 - 29 Week 3							NOTES	
		SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA		
		9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29		
Construction Activities																								
Area 1																								
1	Install BMP Devices																							As Needed, TBD in field
Lexington Ave																								
2	Pothole and Bore																							
3	Tie in Houses		X	X	X	X	X																	
4	Install 8" Main and Excavate for Manholes																							
5	Pour MH Bases																							
6	Stack MH Shafts and Slurry Backfill																							
Gage Ave																								
7	Pothole and Bore																							
8	Tie in Houses										X													
9	Install 8" Main and Excavate for Manholes										X	X	X											
10	Pour MH Bases													X										
11	Stack MH Shafts and Slurry Backfill														X									
Alley North of Bodger																								
12	Install Main and Connect 3 Houses (Duration 1.5 Weeks)																	X	X	X	X	X		To Follow Lexington Ave
Washington Ave																								
13	Install house lateral and Tie in (Duration 2-3 days)																							To Follow Alley
Lexington South of Bodger																								
14	Gutter on South End/ West Side																							
15	Gutter on North End/ West Side																							
Lexington North of Bodger																								
16	Gutter on South End/ East Side		X	X	X	X	X																	
17																								
Cross Gutter																								
18	Nevada/ Mildred										X	X	X	X	X									To Follow Lexington Ave
Remaining Cross Gutters																								
	Washington/ Bodger										X	X	X	X	X									
	Nevada/ Garvey																X	X	X	X	X			
	Washington / Garvey																							
	Lexington/ Garvey																							
	Gage/ Garvey																							
	Granada/ Garvey																							
	Gage/ Bodger																							
	Granada/ Bodger X2																							
	Santa Anita/ Mildred																X	X	X	X	X			