Sewer Work
Concrete Work

Project:_ Nevada Ave & Bodger St ____________________________

Project:_ Nevada Ave & Bodger St ____________________________

Project:_ Nevada Ave & Bodger St ____________________________

Project:_ Nevada Ave & Bodger St ____________________________

#	TASK	July 14 - 20 Week 1							July 21 - 27 Week 2							July 31 -Aug 3 Week 3						
		SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA
		14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03
	Construction Activities																					
	Area 1																					
1	Install BMP Devices																					
	3019 Nevada Ave																					
2	Install house lateral and Tie in (Duration 2-3 days)		X	X	X	X																
	Area 1 Punchlist/ Restorations																					
3	Complete All Known Sewer related work requiring Heavy Equipment				X	X	X			X	X	X	X	X								
	Alley North of Bodger																					
4	Install Main and 2 Manholes(Duration 1.5 Weeks)																					
5	Sawcut and Pothole											X	X	X								
6	Connect 3 Houses																					
	Bodger, granada to santa anita																					
7	Gutter on South and North sides, includes any incidental Approches or Curb																					
	Cross Gutter																					
	Remaining Cross Gutters																					
8	Nevada/ Mildred									X	X	X	X	X								
9	Nevada/ Garvey																X	X	X	X	X	
10	Washington / Garvey																					
11	Granada/ Garvey																X	X	X	X	X	
12	Gage/ Bodger		X	X	X	X	X															
13	Granada/ Bodger (east side)									X	X	X	X	X								
15	Granada/ Bodger (west side)									X	X	X	X	X								
16	Santa Anita/ Mildred																					
	Final Paving Operations																					
17	Large Area Concrete Dig out R & R																					
18	Asphalt (Grind &) Overlay (Tons)																					
19	Crack seal & Slurry Seal																					
20	Sign & Striping (LF & SF)																					
21	Demobilization (Yard)																					

#	TASK	Aug 4 - 10 Week 4							Aug 11 -17 Week 5							Aug 18 - 24 Week 6						
		SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA
		4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
	Construction Activities																					
	Area 1																					
1	Install BMP Devices																					
	3019 Nevada Ave																					
2	Install house lateral and Tie in (Duration 2-3 days)																					
	Area 1 Punchlist/ Restorations																					
3	Complete All Known Sewer related work requiring Heavy Equipment																					
	Alley North of Bodger																					
4	Install Main and 2 Manholes(Duration 1.5 Weeks)									X	X	X	X	X								
5	Sawcut and Pothole																					
6	Connect 3 Houses																X	X	X	X	X	
	Bodger, granada to santa anita																					
7	Gutter on South and North sides, includes any incidental Approches or Curb																					
	Cross Gutter																					
	Remaining Cross Gutters																					
8	Nevada/ Mildred																					
9	Nevada/ Garvey																					
10	Washington / Garvey		X	X	X	X	X															
11	Granada/ Garvey																					
12	Gage/ Bodger																					
13	Granada/ Bodger (east side)																					
15	Granada/ Bodger (west side)																					
16	Santa Anita/ Mildred		X	X	X	X	X															
	Final Paving Operations																					
17	Large Area Concrete Dig out R & R		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
18	Asphalt (Grind &) Overlay (Tons)																X	X	X	X	X	
19	Crack seal & Slurry Seal																					
20	Sign & Striping (LF & SF)																					
21	Demobilization (Yard)																					

#	TASK	Aug 25 - 31 Week 7							Sep 1 - 7 Week 8							Sep 8 - 14 Week 9						
		SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA
		25	26	27	28	29	30	31	1	2	3	4	5	6	7	08	09	10	11	12	13	14
	Construction Activities																					
	Area 1																					
1	Install BMP Devices																					
	3019 Nevada Ave																					
2	Install house lateral and Tie in (Duration 2-3 days)																					
	Area 1 Punchlist/ Restorations																					
3	Complete All Known Sewer related work requiring Heavy Equipment																					
	Alley North of Bodger																					
4	Install Main and 2 Manholes(Duration 1.5 Weeks)																					
5	Sawcut and Pothole																					
6	Connect 3 Houses																					
	Bodger, granada to santa anita																					
7	Gutter on South and North sides, includes any incidental Approches or Curb																					
	Cross Gutter																					
	Remaining Cross Gutters																					
8	Nevada/ Mildred																					
9	Nevada/ Garvey																					
10	Washington / Garvey																					
11	Granada/ Garvey																					
12	Gage/ Bodger																					
13	Granada/ Bodger (east side)																					
15	Granada/ Bodger (west side)																					
16	Santa Anita/ Mildred																					
	Final Paving Operations																					
17	Large Area Concrete Dig out R & R																					
18	Asphalt (Grind &) Overlay (Tons)		X	X	X	X	X				X	X	X	X			X	X	X	X	X	
19	Crack seal & Slurry Seal																X	X	X	X	X	
20	Sign & Striping (LF & SF)																					
21	Demobilization (Yard)																					

#	TASK	Sep 15 -21 Week 10							Sep 22 - 28 Week 11							Sep 30 - Oct 5 Week 12							NOTES
		SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	
		15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	01	02	03	04	05	
	Construction Activities																						
	Area 1																						
1	Install BMP Devices																						As Needed, TBD in field
	3019 Nevada Ave																						
2	Install house lateral and Tie in (Duration 2-3 days)																						To Follow Cross Gutter Completion
	Area 1 Punchlist/ Restorations																						
3	Complete All Known Sewer related work requiring Heavy Equipment																						To Follow 3019 Nevada
	Alley North of Bodger																						
4	Install Main and 2 Manholes(Duration 1.5 Weeks)																						To Follow Area 1 Punchlist
5	Sawcut and Pothole																						
6	Connect 3 Houses																						
	Bodger, granada to santa anita																						
7	Gutter on South and North sides, includes any incidental Approches or Curb																						
	Cross Gutter																						
	Remaining Cross Gutters																						
8	Nevada/ Mildred																						
9	Nevada/ Garvey																						
10	Washington / Garvey																						
11	Granada/ Garvey																						
12	Gage/ Bodger																						
13	Granada/ Bodger (east side)																						
15	Granada/ Bodger (west side)																						
16	Santa Anita/ Mildred																						
	Final Paving Operations																						
17	Large Area Concrete Dig out R & R																						
18	Asphalt (Grind &) Overlay (Tons)																						
19	Crack seal & Slurry Seal		X	X	X	X	X																
20	Sign & Striping (LF & SF)									X	X	X	X	X			X	X	X	X	X		
21	Demobilization (Yard)																X	X	X	X	X		